

Crews from the Western Division of the Hamilton County Engineer's Office recently constructed a retaining wall along Wesselman Road. The site is located between Rybolt and Taylor Roads. The embankment supporting the roadway had eroded along the waterway. The project is intended to support the road while armoring the toe of the embankment against further erosion. The wall is 104 feet in length and 6 feet high supported by a poured concrete leveling pad. The project was completed during a one week road closure October 8th through the 12th.





